



# Electric Swivel SWA3

Work Order \_\_\_\_\_

Customer \_\_\_\_\_

Number of Wires \_\_\_\_\_

Date \_\_\_\_\_

Serial Number \_\_\_\_\_

Number of Cycles	Load (Lbs.)	Action	Pass/Fail
1	3,000	Check for Conductivity against all wires.	
1	3,000	Check all wires for grounding against swivel body.	
1	1,500	Check for Conductivity against all wires.	
1	1,500	Check all wires for grounding against swivel body.	
1	750	Check for Conductivity against all wires.	
1	750	Check all wires for grounding against swivel body.	
1	0	Check for Conductivity against all wires.	
1	0	Check all wires for grounding against swivel body.	

Test Conducted By:

Technician

Signature: \_\_\_\_\_

QC 5 Small FAB / QA